COMPLETION REPORT

1	Name of the work	Improvement work and providing children play equipment to Mallasandra Gutte Par in Ward No. 13
2	Sanctioned Estimate No. & Date	105/28-3-13
3	Head of Account which is chargeable	P0190
4	Instrument Order NO. & Date	64/12-13 D: 20.3.2013
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	120 days
b	Delay in Exculpation of Work	1075 days
7	Measurement recorded in	668 Pg no:- 66706/2 to 66720/2
8	Check Measurement of the Asst	668 Pg. 66706/2 TO 66720/2
9	Name of the office/official in charge of the work	AEE (D)
10	a) Asst. Eng/junior Eng	N.K.RAVI
	b) Asst. Exe Engineer	Maruthi Hoppa

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
7900000=00	7892967=00	-	74033=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi.N.K. 30/5/2016.

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 560 073.

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike